

Smart Corridors & Transit Signal Priority Project Update

Eric Phillips – Development Director
Intercity Transit Authority – March 2, 2022

Thurston Smart Corridors


Quick history.....

GOAL:

Technology investments will convert regionally-designated strategy corridors into "Smart Corridors" using specific ITS components

Primary focus were the major arterials that also serve as Urban Corridors; additional corridors may be added as funding allows.

Over \$5.1 Million in Federal Funds and \$800,000 in local funds invested to date



CMAQ AWARDS

2007

\$830K awarded to TRPC for Smart Corridors project – which included a corridor systems analysis to set the stage for implementation.

2012

Almost \$3.4 million awarded to partners for Smart Corridors Implementation:

- \$163K – Thurston County
- \$310K – WSDOT
- \$245K – Tumwater
- \$956K – Lacey
- \$706K – Olympia (later reduced to 207k)
- \$806K – Intercity Transit

2018

Olympia awarded \$363K to upgrade remaining city signals. Funds were reprogrammed from earlier award that was finished under budget.

2018

Intercity Transit (on behalf of partners) awarded \$655K to develop signal timing plans, including transit signal priority. This project was scoped to be in two phases.

2020

Lacey and Thurston County were awarded \$298K to update signal detection software (citywide).

Tumwater was awarded \$302K to update hardware at 8 signals, and signal detection at 6 signals.

SMART CORRIDORS ACTIONS


A tale of two projects.....

thurston
smartCORRIDORS

**THURSTON
REGIONAL
PLANNING
COUNCIL**

A Smart Corridor is one where a wide range of technology has been deployed allowing active use of strategies that support smart use of the corridors. (includes cars, EMS, pedestrian, bike as well as transit)


Transit Signal Priority (TSP)



Transit Signal Priority is one of many operating strategies that can be used on a Smart Corridor

Smart Corridors & TSP Implementation Project

- Intercity Transit has combined three separate federal project awards for the combined project into a single Scope of Work for efficiency.
 - 2012 - Award to update vehicles with TSP technology; update intersections with roadside vehicle detection; implement TSP software.
 - 2018 and 2020 – Regional funds awarded (in two phases) to develop regional Smart Corridor implementation – built around signal work necessary to deploy TSP.



Total Federal Funds (all project elements) \$ 1,461,320

TSP = \$805,820 Smart Corridors = \$655,500

Project funding and budget highlights

- **Smart Corridor Funds**

- \$387,500 of 2018 CMAQ
 - \$268,000 of 2020 CMAQ
 - \$102,500 Smart Corridors local match
- Total = \$758,000

- **Smart Corridor Expenditures**

- \$140,780 TO 1 Iteris
 - \$40,000 TRPC support
 - \$20,000 future TRPC support
 - \$240,000 Future Iteris TO
 - \$337,110 Implementation
- Total = \$758,000


- **Transit Signal Priority Funds**

- \$805,820 of 2013 CMAQ funds TSP
 - \$110,000 local match
 - \$350,000 additional local
- Total = \$1,265,820

- **Transit Signal Priority Costs**

- \$200,000 Intersection TSP equipment
 - \$430,000 TSP Onboard IVU's
 - \$400,000 prior equipment and support
 - \$235,820 TSP Implementation Support
- Total = \$1,265,820

INTERcity TRANSIT



Between 2016 and 2021 Intercity Transit executed Interlocal Agreements with each agency to move forward with Smart Corridors and Transit Signal Priority.

Project Structure

- **Smart Corridors** is a regional implementation project.
- **Intercity Transit is the Project Lead**, grant recipient, and sole funding partner for Smart Corridor Implementation.
- **TRPC** is contracted by IT to **provide coordination support** for the project.
- **A Technical Workgroup (TWG)** including all the jurisdictional partners **is in place** for the project.
- **IT has ILA's with each agency** to support TSP and Smart Corridor coordination and implementation work.
- **IT responsible** for hiring and managing the **Traffic Engineering Consultant** and coordinating work.

Technical Workgroup (TWG)

- Coordinated by TRPC, IT, and Consulting Team
- Consists of staff from Intercity Transit, Lacey, Olympia, Tumwater, Thurston County, and Washington State Department of Transportation
- Workgroup may be expanded to include other stakeholders (such as emergency services) for specific meetings
- Role is to:
 - ➔ Work through technical issues relating to the project
 - ➔ Be liaison to their organization; help collect data provide introductions to other staff as necessary
 - ➔ Provide input to project team

Consultant Team



- Iteris – Extensive experience with similar project deployments. Testing capacity and familiarity with technology and agency operation



Gabriel Murillo, TE
Senior Advisor +
QA/QC



Alek Hovsepian
Project Manager



Mark Yand, PE
Local Project Manager
(Parametrix)



**Jennifer Emerson-
Martin, PE**
Project Engineers Lead



**Jason Xu, PE, PTOE,
PMP**
Signal Timing
Expert



Kristin Tso, PE, TE
Transportation
Planning Expert



**Charles Askar,
IMSA**
Signal Timing
Expert



**Omid Modagheh,
IMSA, MCSE**
Communications
Systems Expert




Brian Woodburn, PE
Traffic Operations
Expert
(Parametrix)

Parametrix

- Local project Manager experienced, and trusted traffic engineer has worked with many of the partner jurisdictions before.

Iteris Implementation Approach



Successful = Scalable plan that can be deployed in multiple corridors

Iteris - Task Order 1 Scope


- Data Collection
- Technology Review
- Coordination with Jurisdictional Partners
- Project Roadmap*
- Testing and Field Verification

* The Project Roadmap deliverable will address the implementation Phase of and remaining work under Smart Corridors





Data Collection

Traffic Volumes




Transit Data



Signal Timing

Concept Development

- Fit existing conditions and constraints
- Evaluate existing conditions
- Test controller TSP functionality and software
- Develop signal timing strategies
 - Side streets
 - Left turns
 - EV
 - Coordination
 - Cycle length
 - TSP strategies



Testing – Pilot Project

- Select test intersections
- Test priority system
- Test controller TSP response and functionality
- Validate performance and benefits
- Identify impacts
- Adjust concept and strategies as needed



EMTRAC Vehicle Computer Unit



EMTRAC Priority Detector



Thurston Smart Corridors and TSP Implementation Schedule

Project Activity & Milestones	2022											
	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sept	Oct	Nov	Dec
Agency Working Group Mtgs	★		★	★	★	★	★	★	★	★	★	★
Task Order No. 1												
Data Collection Request	★											
Data Collection		—										
Evaluate TSP Strategies			—									
Select Test Intersection(s)				★								
Bench Test Controllers and System Equip			—	—								
Field Demo					—							
Develop Project Roadmap						—						
Additional Task Orders												
Avail CAD/AVL Integration			—	—	—							
Corridor Implementation							—	—	—	—	—	—

Project Challenges

- Changed Conditions due to COVID
 - Traffic volumes and travel patterns
 - Transit Ridership
 - Working in the field and in the shop environment
- Data Collection
 - Traditional methods provide limited static data set for design
 - New technologies provide more diverse and rich real time data
- Forward Looking
 - Management of the TSP system
 - Foundation to build future smart corridor improvements



Questions?